

Kent Trusses Ltd.
204 Forest Lk. Rd.
Sundridge, On P0A 1Z0
Phone: 705-384-5326 Fax: 705-384-7512

To:
 082394
 SHELDON
 CHALK RIVER

Production List




Job Number:
 Page: 1
 Date: 07-17-2008 - 4:18:03 PM
 Project ID: 082394

Project: Block No:
 Model: Lot No:

Contact: Site: Office:
 Name:
 Phone:
 Fax:
 Tentative Delivery Date:

Deliver To:

Account No:
 Designer: CT
 Salesperson:
 Quote Number:

Profile:	Qty:	Truss Id:	Span:	Truss Type:	Slope:	LOH	ROH		Built By:
	17	A1 150 lbs. each	36 - 0 - 0	COMMON 2 Rows Lat Brace	6 - 11 - 3 4.00 0.00	1 - 10 - 8	1 - 10 - 8	75 BF-Ea 1281 Total	
	2	A2 146 lbs. each	36 - 0 - 0	GABLE	6 - 0 - 4 4.00 0.00	0 - 0 - 0	0 - 0 - 0	75 BF-Ea 151 Total	
	4	A3 122 lbs. each	18 - 0 - 0 2X4/NONE	LADDER	10 - 6 - 9 4.00 0.00	1 - 10 - 8	0 - 0 - 0	61 BF-Ea 245 Total	

Production: 1677.0 BDFT Total.

3=Total number of designs
 3333=Total Lumber Weight
 23=Total truss count
 (10 - 7 - 0)=HEIGHT OF TALLEST TRUSS
 414.00tal Pieces
 1676.67=Total Boardfeet for the job